

OFFICE OF THE
EXECUTIVE ENGINEER
IRRIGATION DIVISION
PANJGUR.

No 20-21 Dated 05/01/2022

To,

The Superintending Engineer,
Mekran Irrigation Circle
at Turbat

Subject. **FLOOD SITUATION REPORT.**

The Flood situation report of Irrigation Division Panjgur as under

(A) PRECIPITATION / RAINFALL.

Name of Place/Town/Gauge Station	Dated	Time	Rainfall Recorded (in mm)	Remarks
Panjgur Surrounding.	05/01/2022	12:00 PM- 4:30 AM	3.75	Normal rain fall recorded
Panjgur City .	05/01/2022	12:15 PM- 4:15 AM	4.25	Normal rain fall recorded
Parome	05/01/2022	11:30 AM – 4:00 AM	2.50	Normal rain fall recorded
Gichk	05/01/2022	3:00 PM -3:20 AM	0.25	Normal rain fall recorded
Gwargo	05/01/2022	12:45 PM – 5:00	2.15	Normal rain fall recorded

(B) IRRIGATION SCHEME.

Name of River	Dated	Discharge (in Cusecs)	Name of Scheme Across/along the river	Status of Discharge
RAKSHAN KAUR	05/01/2022		1) Flood protection bund Sarikoran 2) Flood protection bund washbood. 3) Flood protection bund Sordo. 4) Flood protection bund Khudabadan 5) Flood Protection Bund Chitkan. 6) Flood Protection Bund Duznap. 7) Flood Protection Bund Tasp.	No Flood Generated
PISKOL KAUR	05/01/2022		1) Flood protection bund Noke Abad Tasp..	No Flood Generated
NIVAN KAUR	05/01/2022		1) Flood protection bund Village Gramkan..	No Flood Generated

			2) Flood protection bund village SarawanKhudabadan. 3 Nivan dam	
PARDAN KAUR	05/01/2022	550	-----	Normal Flood Generated.
ZARAP KAUR	05/01/2022	200	Zarap Dam Sarikoran	Normal Flood Generated.
GICHK KAUR.	05/01/2022		1) Jawantak flood Irrigation scheme Gichk	No Flood Generated.
GWARGO KAUR.	05/01/2022			No Flood Generated.
Gazain Kaur	05/01/2022	35	Gwash water storage Dam	Normal Flood Generated.

(C) WATER STORAGE POSITION

Sr #	Name of Scheme	Total Storage Capacity of Reservoir (Acre-ft)	Water stored in reservoir (Acre-ft)	Water Received during current flood (Acre-ft)	Depth of water in the reservoir (ft)	Total Stored water (Acre-ft) (4+5)	Remarks
1	2	3	4	5	6	7	8
1	Gomazain Delay Action Dam Panjgur	2200	Nil	200	3.75	200	strainer pipe under construction
2	Piskol Delay Action Dam Panjgur	461	50	175	8	225	Intact & Safe
3	Kashi Kaur Delay Action Dam Panjgur	290		Nil	Nil	Nil	Intact & Safe
4	Pardan Delay Action Dam Panjgur	475	30	100	9.25	130	Intact & Safe
5	Zaraap Delay Dam Panjgur	1518		200	7.75	200	Intact & Safe
6	Water Storage Dam GazainGwashPanjgur.	551		95	7	95	Intact & Safe
7	Nivan Dam Panjgur	1800	20	150	8.25	170	Intact & Safe

Executive Engineer
Irrigation Division
Panjgur

Cc.

1. The Deputy Commissioner Panjgur for information Please.