

# FLOOD SITUATION REPORT

## IRRIGATION DIVISION KHUZDAR

Date: 07/01/2022

**(A) PRECIPITATION / RAINFALL**

S#	Name of Place/Town/Gauge Station	Dated	Time	Rainfall Recorded in mm(Last 24 Hours)
1	Khuzdar City	07/01/2022	9:00 AM	16.00
2	Nall	07/01/2022	9:00 AM	10.00
3	Wadh	07/01/2022	9:00 AM	8.00
4	Karkh	07/01/2022	9:00 AM	12.00
5	Zehri	07/01/2022	9:00 AM	18.00

**(B) IRRIGATION SCHEMES**

S#	Name of River	Dated	Name of Irrigation Scheme across the River	Discharge (In Cusecs)	Status of Damages
1	Nall Khaur	07/01/2022	Garuk Dat Perennial and Flood Irrigation Scheme in Garuk Nall Area District Khuzdar	32000 at Garuk Dat	No Flood Generated
2	Karkh River	07/01/2022	Chutta perennial Irrigation Scheme Karkh area District Khuzdar	8000	No Flood Generated
3	Sarrona River	07/01/2022	Saroona Flood Irrigation Scheme	48000	No Flood Generated
4	Kolachi	07/01/2022	Zeedi Flood Irrigation Scheme	38000	No Flood Generated

**(C) WATER STORAGE POSITION**

S#	Name of Dam	District	Max Height (ft)	Catchment Area (sq. mile)	Total Storage Capacity (Acre-ft)	Storage During Recent Floods (Acre-ft)	Damages Occurred (if any)
1	2	3	4	5	6	7+8	
1	Hazarganji Delay Action Dam	Khuzdar	45.00	2	985.00	210	Safe & Intact
2	Gatero Delay Action Dam.	Khuzdar	45	30	1467	90	Spillway Partialy Damaged in Previous Floods
3	Kullan Delay Action Dam	Khuzdar	52	28	1413	63	Spillway Damaged in Previous Floods
4	Nal Delay Action Dam.	Khuzdar	50	13	200	20	Safe & Intact
5	Ushkun Kaur Delay Action Dam,	Khuzdar	30	11	150	8	Safe & Intact
6	Kaftari Delay Action Dam	Khuzdar	30	12	230	11	Safe & Intact
10	Siaro Delay Action Dam	Khuzdar	50	16.80	3174	34	Safe & Intact
11	Khori Delay Action Dam,	Khuzdar	50	12.16	1671	340	Safe & Intact

12	Chuki Noghey Delay Action Dam	Khuzdar	43	6	367	0	Safe & Intact
13	Jauri Parko Delay Action Dam.	Khuzdar	60	19	1238	40	Safe & Intact
14	Zeedi (Torani) Delay Action Dam	Khuzdar	46	6	661	2	Intact/Spillway Needs Repair
15	Zawa Delay Action Dam	Khuzdar	55	104	2080	180	Safe & Intact
16	Sumbachi Delay Action Dam	Khuzdar	55	7.9	990	0	Safe & Intact
17	Shakrani Delay Action Dam	Khuzdar	54	12	1522	10	Safe & Intact
18	Chittri Delay Action Dam.	Khuzdar	50	8	618	180	Intact/Spillway Needs Repair
19	Anari Delay Action / Storage Dam	Khuzdar	55	15	1680	560	Safe & Intact
20	Churoai small Storage Dam	Khuzdar	55	4	350	0	Safe & Intact
21	Sekharo Delay Action Dam	Khuzdar	55	7.55	1522	5	Safe & Intact
22	Rej Kapoto Mehmoodani Delay Action Dam	Khuzdar	50	6.4	1055	10	Safe & Intact
23	Hanjiri Storage Dam,	Khuzdar	57	10.2	1030	0	Safe & Intact
24	Hanjeer Mal Azam Abad Storage/Delay Action Dam.	Khuzdar	52	112	4816	0	Safe & Intact
25	Kun Delay Action Dam.	Khuzdar	47	18	1280	0	Safe & Intact
26	Chuotak Delay Action dam	Khuzdar	50	3.46	1494	310	Safe & Intact
27	Chorani Kiazai Dam	Khuzdar	45	9.46	1354	140	Safe & Intact
28	Guallo Jhal Dam	Khuzdar	42	0.25	862	80	Safe & Intact
29	Argharo Dam	Khuzdar	37	0.83	320	13	Safe & Intact
30	Gameshi Delay Action Dam	Khuzdar	50	9.85	1977	35	Safe & Intact
31	Jamberh Hatachi Delay Action Storage Dam	Khuzdar	50	20.84	1796	0	Safe & Intact
32	Mohanch Storage Dam	Khuzdar	45	13.7	1320	0	Safe & Intact
33	SARWAARI Storage Dam	Khuzdar	55	8.5	2247	200	Safe & Intact
34	Parachi Delay Action Dam	Khuzdar	48	36	1600	0	Safe & Intact
35	Langreji Delay Action Dam	Khuzdar	40	25	688	0	Safe & Intact
36	Parpuki Dealy Action Dam	Khuzdar	35	6.5	402	0	Safe & Intact
37	Buggari Dealy Action Dam	Khuzdar	48	113	2176	6	Safe & Intact
38	Kangori Stroge Dam 1	Khuzdar	55	11	431	240	Spillway Partialy Damaged in Previous Floods
39	Gand Babori Storage Dam	Khuzdar	45	14	550	170	Safe & Intact
40	Kangori-ii Stroge Dam	Khuzdar	52	24	2613	570	Safe & Intact
41	Garrh Storage Dam Wadh Area	Khuzdar	55	165	22000	6500	Safe & Intact
42	Moola Storage Dam Tehsil Wadh	Khuzdar	40	8	350	180	Intact/Spillway Needs Repair
43	Bohir Mass Storage Dam Tehsil Wadh	Khuzdar	54	9.5	950	340	Safe & Intact
44	Small Storage Dam at Sardari Goz	Khuzdar	55	2.36	385	4	Safe & Intact
45	Jatti Storage Dam	Khuzdar	52	2.5	290	3	Safe & Intact
46	Shank Small Stroge Dam	Khuzdar	36	2.36	350	3.5	Safe & Intact
47	Zard Dhak Storage Dam	Khuzdar	9	112	5742	2770	Intact/Spillway needs Improvement

48	Pissi Jhal Dealy Action Dam	Khuzdar	60	36	4520	210	Safe & Intact
49	Bado Kushta Stroge Dam	Khuzdar	50	115	9273	140	Safe & Intact
50	Dashtak Dealy Action Dam	Khuzdar	60	24	3751	770	Spillway and D/S Pitching needs improvement
51	Soro Stroge Dam	Khuzdar	62	40	2990	1210	Rain Cuts Developed on D/S Embankment
52	Koh-e-Siah Stroge Dam	Khuzdar	50	4.66	2230	0	Safe & Intact
53	Bundaro Stroge Dam	Khuzdar	55	115	2304	680	Safe & Intact
54	Gad Maydan Dealy Action Dam	Khuzdar	55	38	1055	0	Safe & Intact

**Executive Engineer,  
Irrigation Division,  
Khuzdar.**